Mitchell Freeway Extension: Burns Beach Road to Hester Avenue

Works Update

Week commencing 6 June 2016

Freeway alignment

Location	Activity	Traffic Impacts	Timing
Between Burns Beach Road and Hester Avenue (eastern and western sides)	Earthworks: » Excavating and screening » Importing of road pavement material, limestone and crushed rock » Exporting earth material » Placing, spreading and compacting material	» Trucks accessing site via Burns Beach Road and Connolly Drive/Neerabup Road roundabout	Ongoing until August 2016
	Installation of drainage: » Excavating, compacting and backfilling trenches » Installing drainage pipes and lids	Nil	Ongoing until August 2016
	Service identification and relocation » Excavating and relocating underground services	Nil	Ongoing until late June 2016 Intermittent night works (7pm – 7am) required in June. Click here for more information.
	Construction of noise walls: » Excavating and compacting material » Pouring concrete footings » Laying limestone blocks	Nil	Ongoing until late June 2016
	Installation of fauna fencing	Nil	Ongoing until July 2016

^{*}While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.







Freeway On & Off-Ramps at Burns Beach Road

Location	Activity	Tr	affic Impacts	Timing
Mitchell Freeway off-ramp (western side)	Earthworks: » Importing, spreading and compacting material	» »	Trucks accessing site via	Ongoing to late July 2016
	Service location: » Excavating and relocating underground services » Installing and removing traffic barriers and traffic management		ramps and Burns Beach Road	Ongoing to late June 2016 Intermittent night works (7pm – 7am) required June. Click here for more information.
	Construction of pedestrian underpasses to Currambine Station: » Lifting of concrete culverts » Backfilling » Installing support walls	» »	Minor pedestrian deviation in place Currambine Station walkway under stop/go control from 3 to 7 June 2016	Ongoing until early June 2016 Night works (7pm – 7am) required between 3 to 7 June 2016. Click here for more information.
	Construction of Principal Shared Path (PSP) and overpass: » Relocating services » Installing support walls	» »	Speed limit reduced to 60 km/h Footpath closed and detoured	Ongoing until late 2016
Mitchell Freeway on-ramp (eastern side)	Earthworks: » Importing, spreading and compacting material	» »	Speed limit reduced to 60km/h Trucks accessing site via ramps and Burns Beach Road	Ongoing to late July 2016
	Construction of Principal Shared Path (PSP) overpass: » Installing retaining walls » Installing bridge abutments	*	Speed limit reduced to 60 km/h	Ongoing until late 2016

^{*}While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.









Burns Beach Road

Location	Activity	Traffic Impacts	Timing
Between Mitchell Freeway on and off-ramps	Burns Beach Road bridges construction: » Steel fixing and concrete pours » Excavation of bridge pier footings » Backfilling abutment walls	 » Speed limit reduced to 60 km/h » Footpath closed and detoured 	Ongoing to late 2016

Neerabup Road

Location	Activity	Traffic Impacts	Timing
Between Connolly Drive and rail line	Connolly Drive and rail Construction of shared bus/pedestrian underpass: Importing and backfilling with material Pouring of concrete panels Installation of pre-cast roof structure Connolly Drive/Neerabup Road roundabout	Ongoing until late June 2016	
Construction of Neerabup Road: » Importing and removing material		Ongoing until late 2016	
	Installation of drainage: » Excavating, compacting and backfilling trenches » Installing drainage pipes		Ongoing until mid-June 2016
	Neerabup Road bridge construction: » Steel fixing and concrete pours » Installation of piers and support wall structures » Delivery of bridge beams		Ongoing until late 2016 Night works (6pm – 7am) required between 3 to 7 June 2016. Click here for more information.

^{*}While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.









	Installation of fauna and pedestrian underpasses: » Steel fixing and concrete pours » Lifting precast concrete culverts with crane		Ongoing to mid-June 2016
Between rail line and Wanneroo Road	Installation of fauna underpasses >> Steel fixing and concrete pours >> Lifting precast concrete culverts with crane	Nil	Ongoing to mid-June 2016
	Construction of retaining walls » Excavating trenches » Laying of limestone blocks	Nil	Ongoing until mid-June 2016
	Construction of road alignment » Importing and removing pavement material	Nil	Ongoing until late 2016

Hester Avenue

Location	Activity	Traffic Impacts Timing	
From Ridgewood Boulevard to rail line	Intersection and PSP construction: » Importing, spreading and compacting material » Asphalting	40 km/h Minor pedestrian deviations in Sunday wo	Ongoing until late July 2016 Intermittent night works (7pm – 7am) and Sunday works (7am – 7pm) required during June. Click here for more information.
		» Road users may be	
	Hester Avenue bridge construction: » Steel fixing and concrete pours » Backfilling of support wall structures	works **Trucks accessing site via **Trucks accessing site via **Sunday wo	ntil late 2016 t night works (7pm – 7am) and orks (7am – 7pm) required during there for more information.

^{*}While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.









	» Earthworks to create embankment		Hester Avenue	veck dominenting of dance 2016
	» Constructing bridge deck	>>	Traffic relocated onto new	
	Service relocation:		sections of Hester Avenue in late May 2016	Ongoing until early July 2016
	» Excavating and relocating underground services			Intermittent night works (7pm – 7am) and Sunday works (7am – 7pm) required during June. Click here for more information.
From rail line to Wanneroo Road	Hester Avenue construction:			Ongoing until late 2016
	» Compacting material			Intermittent night works (7pm – 7am) and
	» Asphalting			Sunday works (7am – 7pm) required during June. Click here for more information.
	» Kerb construction			oune. Guernore in ornation.
	» Installing barriers			
	Installation of drainage and street lighting:			Ongoing until late 2016
	» Excavating, compacting and backfilling trenches			
	» Installing drainage lids			
	» Installing conduits			

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.





Wanneroo Road

Location	Activity	Traffic Impacts	Timing
New Flynn Drive alignment	Site establishment: » Removing kerb and street lighting	» Nil	Ongoing
Between Flynn Drive and just north of Hall Road	Construction of new Wanneroo Road alignment: » Constructing pavement » Asphalting » Installing temporary barriers » Installing street lighting	Speed limit reduced to 60 km/h Trucks accessing site via Wanneroo Road	Ongoing until late 2016 Intermittent night works (7pm – 7am) and Sunday works (7am – 7pm) required during June. Click here for more information.

Working Hours

Construction works will generally be conducted, Monday to Saturday between 7am and 7pm. Site maintenance, such as refuelling and dust suppression, is undertaken outside of these times. Some construction works will be required outside of these general hours and notification of such works will be provided to local residents where necessary.

Traffic Changes

Changed traffic conditions are in place throughout the project area, including speed restrictions and lane closures. Reduced speed limits will remain in place throughout the duration of the project, where required, due to changed road conditions. Signage will be place through the works and we ask road users to follow all traffic management in place.

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.





