

# Mitchell Freeway Extension: Burns Beach Road to Hester Avenue

## WORKS OVERVIEW

Earthworks are continuing to establish the finished levels for the carriageways and shared paths.

We have started preparing for the local road improvements along Wanneroo Road and Hester Avenue and expect works at these sites will gain momentum in the coming months.

The Construction Reference Group (CRG) met in September and will helping us to fine tune some of the construction outcomes including noise walls.

We also held an information display at Ocean Keys Shopping Centre in late September. We had over 200 people stop by to find out more about what was happening. If you were unable to make it down and have a question about the project please contact us on 1800 883 402.



Motor scrapers are travelling up and down the project area collecting and depositing material as part of the earthworks operation to establish the ultimate freeway levels.

## UPCOMING WORKS – OCTOBER 2015

Location	Activities
<b>Kinross</b>	<ul style="list-style-type: none"> <li>Continued earthworks on the eastern and western sides of the train line. Activity will increase on the western side during October.</li> <li>Installation of underground drainage on the eastern side of the train line.</li> </ul>
<b>Clarkson</b>	<ul style="list-style-type: none"> <li>Continued earthworks on the eastern and western sides of the train line and along Neerabup Road extension. Activity will increase between Connolly Drive and Clarkson Station carpark during October.</li> <li>Establishment of a satellite compound on the southern side of Hester Avenue near the Western Power yard.</li> </ul>
<b>Ridgewood / Clarkson</b> Hester Avenue from Ridgewood Boulevard to Wanneroo Road	<ul style="list-style-type: none"> <li>Continued vegetation removal and fence installation.</li> <li>Earthworks along the southern verge.</li> <li>Relocation of existing services by Western Power and Telstra between the Quarry Access Road and Wanneroo Road.</li> <li>Night works including removal of median islands, kerbs and light poles, laying asphalt and installation of steel traffic barriers will take place in October.</li> </ul>



Australian Government



**BUILDING OUR FUTURE**

## UPCOMING WORKS – OCTOBER 2015 *continued*

Location	Activities
<b>Neerabup</b> Wanneroo Road from Hall Road to Flynn Drive	<ul style="list-style-type: none"> <li>• Fence installation and earthworks along Wanneroo Road and Neerabup Road extension.</li> <li>• Construction of a water storage basin north of Hall Road.</li> <li>• Night works for steel traffic barrier installation along the verge north of Flynn Drive in late October.</li> </ul>



Aerial view of Neerabup Road extension looking west where earthworks are underway.



Aerial view of the freeway corridor looking south towards Burns Beach Road.



Earthworks underway on the eastern side of the train line adjacent to Clarkson.

### WORK HOURS

Works will generally be conducted, Monday to Saturday between 7am and 7pm. Refuelling of machinery and equipment will be undertaken outside of these times.

As the weather warms up, water carts will start at 6am Monday to Saturday to minimise construction related dust.

Where works are required outside of these hours, we will endeavour to ensure local residents are notified accordingly.

### TRAFFIC CHANGES

Reduced speed limits and lane closures will be in place at different times during the project.

Signage will be in place to guide motorists through these changed traffic conditions.

### WANT MORE INFORMATION?

For construction queries or to register for project updates please contact the project team.

Call 1800 883 402

Email [MFEenquiries@leicon.com.au](mailto:MFEenquiries@leicon.com.au)

[www.mainroads.wa.gov.au](http://www.mainroads.wa.gov.au)



Australian Government



**BUILDING OUR FUTURE**