# Mitchell Freeway Extension: Burns Beach Road to Hester Avenue

### **WORKS OVERVIEW**

Earthworks to establish freeway levels and shared paths continue, with around 20,000 tonnes of material being moved daily.

Preparation works for bridges and other structures are expected to start this month, including Hester Avenue bridge and noise walls.

Construction activities will also continue along Hester Avenue and Wanneroo Road to progress improvements to these connecting roads.

Properties that require noise walls will be contacted in November to discuss design and construction. For more information about the noise walls please contact the Community Engagement Manager on 1800 883 402.



Excavator loading material into an Articulated Dump Truck near Kinross. These trucks can carry up to 40 tonnes of material per load.

# **UPCOMING WORKS - NOVEMBER 2015**

Location	Activities
Kinross	Continued earthworks and drainage installation on the both sides of the train line.
	Preparation works for the installation of noise walls, involving earthworks to establish the required ground levels.
	Treatment of mulched vegetation to make it suitable for reuse, involving mixing the mulch with organic matter.
Clarkson	Ongoing earthworks on both sides of the train line and along Neerabup Road extension.
	• Installation of underground drainage on the western side of the train line.
	Installation of steel sheet piles on both sides of the train line near Hester Avenue. These piles will support the existing Hester Avenue bridge during the construction of the new bridge.
	Preparation works for the installation of noise walls, involving earthworks to establish the required ground levels.
Ridgewood / Clarkson Hester Avenue from Ridgewood Boulevard to Wanneroo Road	Earthworks along the northern and southern verges, particularly between Hidden Valley Retreat and Wanneroo Road.
	Installation of fencing along the southern verge.
	Ongoing night works, involving laying asphalt.
	Relocation of existing power and communcation services between the Quarry Access Road and Wanneroo Road.







### **UPCOMING WORKS – NOVEMBER 2015 continued**

# **Activities** Location Neerabup · Continued earthworks along Wanneroo Road to establish the Wanneroo Road from Hall • Installation of drainage from late Road to Flynn November. Drive Construction of temporary road pavement in the median just north of Hall Road. This will involve the removal of vegetation and kerbs, placement and compaction of road base material and laying asphalt. Treatment of mulched vegetation to make it suitable for reuse, involving mixing the mulch with organic matter.



Material is being imported to build up the levels of the new Wanneroo Road carriageway.



825 Compactor in operation near Tamala Park, spreading and compacting material.





Aerial views of the freeway alignment looking south (top) and north (bottom) from Neerabup Road extension.

### **WORK HOURS**

Works will generally be conducted, Monday to Saturday between 7am and 7pm.

Refuelling of machinery and equipment will be undertaken outside of these times and water carts will start at 6am.

Where works are required outside of these hours, we will ensure local residents are notified.

## TRAFFIC CHANGES

Reduced speed limits and lane closures will be in place at different times during the project. Signage will be in place to guide motorists through these changed traffic conditions.

For more information about traffic changes please visit our website <a href="www.mainroads.wa.gov.au">www.mainroads.wa.gov.au</a> under the Projects tab.

# WANT MORE INFORMATION?

For construction queries or to register for project updates please contact the project team.

Call 1800 883 402

Email MFEenquiries@leicon.com.au www.mainroads.wa.gov.au





