

## Freeway alignment

Location	Activity	Traffic Impacts	Timing
Between Burns Beach Road and Hester Avenue (eastern and western sides)	Earthworks: <ul style="list-style-type: none"> <li>» Excavating and screening</li> <li>» Importing of road pavement material, limestone and crushed rock base-course</li> <li>» Exporting earth material</li> <li>» Placing, spreading and compacting material</li> </ul>	» Trucks accessing site via Burns Beach Road and Connolly Drive/Neerabup Road roundabout	Ongoing until August 2016
	Installation of drainage: <ul style="list-style-type: none"> <li>» Excavating, compacting and backfilling trenches</li> <li>» Installing drainage pipes and lids</li> </ul>	Nil	Ongoing until late June 2016
	Service identification and relocation <ul style="list-style-type: none"> <li>» Excavating and relocating underground services</li> </ul>	Nil	Ongoing until late July 2016 Intermittent night works (7pm – 7am) required in May. <a href="#">Click here</a> for more information.
Between Burns Beach Road and Clydebank Crescent and Capitol Turn and Hemmings Close (western side)	Construction of noise walls <ul style="list-style-type: none"> <li>» Excavating and compacting material</li> <li>» Pouring concrete footings</li> <li>» Laying limestone blocks</li> </ul>	Nil	Ongoing until late June 2016

\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



## Freeway On & Off-Ramps at Burns Beach Road

Location	Activity	Traffic Impacts	Timing
Between ramps and rail line (both sides)	Earthworks: » Importing, spreading and compacting material	» Speed limit reduced to 60km/h » Trucks accessing site via ramps and Burns Beach Road » Machinery intermittently crossing walkway at access to Currambine Station	Ongoing to late July 2016
	Service relocation: » Excavating and relocating underground services » Removing median islands » Installing and removing traffic barriers and traffic management		Ongoing to early June 2016
	Construction of pedestrian underpasses to Currambine Station: » Excavating and removal material for the footings » Pouring of concrete footing	» Minor pedestrian deviation in place	Ongoing until early July 2016
Between off-ramp and Currambine Station car park (western verge)	Construction of Principal Shared Path (PSP): » Removing vegetation and material » Relocating services	» Speed limit reduced to 60 km/h » Footpath closed and detoured » Closure of a small section of the Currambine Station car park	Ongoing until late 2016
	Construction of Principal Shared Path (PSP) overpass: » Installing retaining walls » Installing bridge abutments	» Speed limit reduced to 60 km/h	Ongoing until late 2016

\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Week commencing 9 May 2016

## Burns Beach Road

Location	Activity	Traffic Impacts	Timing
Between freeway on and off-ramps	Burns Beach Road bridges construction: <ul style="list-style-type: none"> <li>» Steel fixing and concrete pours</li> <li>» Excavation of bridge pier footings</li> <li>» Backfilling abutment walls</li> </ul>	<ul style="list-style-type: none"> <li>» Speed limit reduced to 60 km/h</li> <li>» Footpath closed and detoured</li> </ul>	Ongoing to mid-2016

## Neerabup Road

Location	Activity	Traffic Impacts	Timing
Between Connolly Drive and rail line	Construction of shared bus/pedestrian underpass: <ul style="list-style-type: none"> <li>» Importing and backfilling with material</li> <li>» Pouring of concrete panels</li> </ul>	<ul style="list-style-type: none"> <li>» Trucks access site via Connolly Drive/Neerabup Road roundabout</li> </ul>	Ongoing until mid-2016
	Construction of Neerabup Road: <ul style="list-style-type: none"> <li>» Importing and removing pavement material</li> </ul>		Ongoing until late 2016
	Installation of drainage: <ul style="list-style-type: none"> <li>» Excavating, compacting and backfilling trenches</li> <li>» Installing drainage pipes</li> </ul>		Ongoing until late May 2016
	Neerabup Road bridge construction: <ul style="list-style-type: none"> <li>» Excavation of bridge footings</li> <li>» Steel fixing and concrete pours</li> <li>» Installation of support wall structures</li> </ul>		Ongoing until late 2016

*\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.*



Week commencing 9 May 2016

	Installation of fauna and pedestrian underpasses: » Removal of material » Steel fixing and concrete pours » Lifting precast concrete culverts with crane	Nil	Ongoing to late May 2016
Between rail line and Wanneroo Road	Installation of fauna underpasses » Removal of material » Steel fixing and concrete pours » Lifting precast concrete culverts with crane	Nil	Ongoing to late May 2016
	Construction of retaining walls » Excavating trenches » Laying of limestone blocks	Nil	Ongoing until early June 2016
	Construction of road alignment » Importing and removing pavement material	Nil	Ongoing until late 2016

## Hester Avenue

Location	Activity	Traffic Impacts	Timing
From Ridgewood Boulevard to Hidden Valley Retreat	Intersection and PSP construction: » Importing, spreading and compacting material » Asphaltting	» Speed limit reduced to 40 km/h » Minor pedestrian deviations in place	Ongoing until late June 2016 Intermittent night works required during May and June. <a href="#">Click here</a> for more information.
Southern verge between Quarry Access Road and Hidden Valley Retreat	Hester Avenue bridge construction: » Steel fixing and concrete pours » Backfilling of support wall structures » Delivery of bridge beams	» Road users may be temporarily stopped by traffic controllers during evening works » Trucks accessing site via	Ongoing until late 2016 Intermittent night works (7pm – 7am) required during May. <a href="#">Click here</a> for more information.

\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Week commencing 9 May 2016

	<p>Service relocation:</p> <ul style="list-style-type: none"> <li>» Excavating and relocating underground services</li> </ul>	<p>Hester Avenue</p> <ul style="list-style-type: none"> <li>» Traffic relocated onto new sections of Hester Avenue in late May 2016</li> </ul>	<p>Ongoing until late June 2016</p> <p>Intermittent night works (7pm – 7am) required during May. <a href="#">Click here</a> for more information.</p>
	<p>Construction of pedestrian underpass:</p> <ul style="list-style-type: none"> <li>» Backfilling over structure</li> </ul>		<p>Ongoing until late May 2016</p>
Northern verge between Quarry Access Road and Wanneroo Road	<p>Hester Avenue construction:</p> <ul style="list-style-type: none"> <li>» Installing street lighting</li> <li>» Asphaltting</li> <li>» Kerbing</li> <li>» Installing barriers</li> </ul>		<p>Ongoing until late May 2016</p> <p>Intermittent night works (7pm – 7am) required during May. <a href="#">Click here</a> for more information.</p>
Southern verge between Quarry Access Road and Wanneroo Road	<p>Hester Avenue construction:</p> <ul style="list-style-type: none"> <li>» Constructing pavement</li> <li>» Relocating services</li> <li>» Bridge beam deliveries</li> </ul>		<p>Ongoing to late July 2016</p>
Various locations along Hester Avenue	<p>Installation of drainage:</p> <ul style="list-style-type: none"> <li>» Excavating, compacting and backfilling trenches</li> <li>» Installing drainage lids</li> </ul> <p>Installation of street lighting:</p> <ul style="list-style-type: none"> <li>» Installing conduits</li> </ul>		<p>Ongoing until late 2016</p>

\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Australian Government

**BUILDING OUR FUTURE**



Contact us

**Call** 1800 883 402

**Email** [MFEenquiries@cpbcon.com.au](mailto:MFEenquiries@cpbcon.com.au)

**www.mainroads.wa.gov.au**

## Wanneroo Road

Location	Activity	Traffic Impacts	Timing
New Flynn Drive alignment	Site establishment: » Removing kerb and stone pitching	» Nil	Ongoing
Between Flynn Drive and just north of Hall Road	Construction of new Wanneroo Road alignment: » Importing, spreading and compacting material » Constructing pavement » Asphaltting » Kerbing » Installing barriers	» Speed limit reduced to 60 km/h » Trucks accessing site via Wanneroo Road	Ongoing until late 2016 Intermittent night works (7pm – 7am) required during May. <a href="#">Click here</a> for more information.

### Working Hours

Construction works will generally be conducted, Monday to Saturday between 7am and 7pm. Site maintenance, such as refuelling and dust suppression, is undertaken outside of these times. Some construction works will be required outside of these general hours and notification of such works will be provided to local residents where necessary.

### Traffic Changes

Changed traffic conditions are in place throughout the project area, including speed restrictions and lane closures. Reduced speed limits will remain in place throughout the duration of the project, where required, due to changed road conditions. Signage will be place through the works and we ask road users to follow all traffic management in place.

*\*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.*

