

Week commencing 10 October 2016

Freeway alignment

Location	Activity	Traffic Impacts	Timing
Between Burns Beach Road and Hester Avenue (eastern and western sides)	Earthworks: <ul style="list-style-type: none"> » Excavating and screening » Removing earth and rock material, including rock breaking 	» Trucks accessing site via Burns Beach Road and Connolly Drive/Neerabup Road roundabout	Ongoing until late October 2016
	Installing drainage, PSP and street lighting, kerbing and permanent traffic barriers: <ul style="list-style-type: none"> » Excavating, compacting and backfilling trenches » Installing infrastructure 		Ongoing until late December 2016
	Constructing road pavement: <ul style="list-style-type: none"> » Bringing in road pavement material, including limestone and crushed rock » Placing, spreading and compacting limestone and crushed rock » Laying and compacting pavement materials » Sealing 		Ongoing until early 2017

**While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.*



Australian Government



BUILDING OUR FUTURE

Contact us

Call 1800 883 402

Email MFEenquiries@cpbcon.com.au

www.mainroads.wa.gov.au

Freeway On & Off-Ramps at Burns Beach Road

Location	Activity	Traffic Impacts	Timing
Mitchell Freeway off-ramp (western side)	Earthworks: » Backfilling and compacting material	» Speed limit reduced to 60km/h » Trucks accessing site via ramps and Burns Beach Road	Ongoing to late October 2016
	Constructing road pavement: » Laying and compacting pavement materials » Installing temporary and permanent traffic barrier		Ongoing to late December 2016
	Constructing pedestrian underpasses to Currambine Station: » Backfilling » Installing support walls and formwork	» Minor pedestrian deviations in place	Ongoing to late October 2016
	Constructing Principal Shared Path (PSP) and overpass: » Overpass finishing works » Constructing PSP pavement	» Burns Beach Road Footpath closed and detoured Click here for more information.	Ongoing to late December 2016
	Constructing noise walls: » Auguring trenches » Installing panels and posts	» Speed limit reduced to 60km/h	Ongoing to late December 2016
Mitchell Freeway on-ramp (eastern side)	Earthworks: Importing, spreading and compacting material	» Speed limit reduced to 60km/h » Trucks accessing site via ramps and Burns Beach Road	Ongoing to late October 2016
	Constructing noise walls: » Installing panels and posts		Ongoing to late December 2016

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Burns Beach Road

Location	Activity	Traffic Impacts	Timing
Between Connolly Drive and Yellowstone Way	Constructing interchange bridge: <ul style="list-style-type: none"> » Concrete pours » Installing permanent traffic barriers » Installing bridge features » Rock-pitching 	<ul style="list-style-type: none"> » Speed limit reduced to 40km/h and lane closures in place during night works Click here for more information » Burns Beach Road footpath closed and detoured Click here for more information. 	Ongoing to late December 2016 <i>Intermittent night works (7pm – 7am) required in October.</i> Click here for more information.

Neerabup Road

Location	Activity	Traffic Impacts	Timing
Between Connolly Drive and Wanneroo Road	Constructing shared bus/pedestrian underpass: <ul style="list-style-type: none"> » Backfilling material 	» Trucks access site via Connolly Drive/Neerabup Road roundabout	Ongoing until early October 2016
	Constructing road pavement (including Celebration Boulevard intersection): <ul style="list-style-type: none"> » Importing and compacting pavement materials » Sealing works 		Ongoing until late December 2016
	Installing street lighting: <ul style="list-style-type: none"> » Excavating, compacting and backfilling trenches » Installing conduits 		Ongoing until late December 2016

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



	<p>Constructing interchange bridge:</p> <ul style="list-style-type: none"> » Concrete pours » Installing permanent traffic barriers » Installing bridge features 		<p>Ongoing until late December 2016</p> <p><i>Night works (7pm – 7am) required from 8 to 16 October. Click here for more information.</i></p>
--	---	--	---

Hester Avenue

Location	Activity	Traffic Impacts	Timing
From Ridgewood Boulevard to Wanneroo Road	<p>Constructing interchange bridge:</p> <ul style="list-style-type: none"> » Installing bridge features » Constructing kerbs 	<ul style="list-style-type: none"> » Speed limit reduced to 40 km/h » Minor pedestrian deviations in place » Trucks accessing site via Hester Avenue » Hester Avenue/Hidden Valley Retreat intersection closed from 10 September to late October 2016 <p>Click here for more information.</p>	<p>Ongoing until late December 2016</p> <p><i>Night works (7pm – 7am) required from 8 to 16 October. Click here for more information.</i></p>
	<p>Constructing road pavement (including Hidden Valley Retreat and Ridgewood Boulevard)</p> <ul style="list-style-type: none"> » Removing existing pavement material » Excavating » Compacting works » Constructing kerbs 		
	<p>Installing street lighting:</p> <ul style="list-style-type: none"> » Excavating, compacting and backfilling trenches » Installing conduits 		<p>Ongoing until late December 2016</p>

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Wanneroo Road

Location	Activity	Traffic Impacts	Timing
New Wanneroo Road/Flynn Drive/Neerabup Road Intersection	Earthworks: » Embankment filling	» Nil	Ongoing until late November 2016
Between Flynn Drive and just north of Hall Road	Constructing road pavement: » Installing and compacting material » Asphaltting » Installing street lighting » Trenching	» Speed limit reduced to 60 km/h » Trucks accessing site via Wanneroo Road » Road users may be temporarily stopped by traffic controllers during evening works » Road users to be relocated onto new northbound carriageway in late October 2016 (weather permitting).	Ongoing until late December 2016 <i>Intermittent night works (7pm – 7am) and Sunday works (7am – 7pm) required during October. Click here for more information.</i>
Joondalup Drive intersection	Constructing road pavement: » Removing kerbs and sections of verge » Installing and compacting materials	» Speed limit reduced to 40km/h and lane closures in place during night works » Joondalup Drive (northern verge) footpath closed and detoured Click here for more information	Ongoing until late December 2016 <i>Intermittent night works (7pm – 7am) and Sunday works (7am – 7pm) required during October. Click here for more information.</i>

*While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.



Working Hours

Construction works will generally be conducted, Monday to Saturday between 7am and 7pm. Site maintenance, such as refuelling and dust suppression, is undertaken outside of these times. Some construction works will be required outside of these general hours and notification of such works will be provided to local residents where necessary.

Traffic Changes

Changed traffic conditions are in place throughout the project area, including speed restrictions and lane closures. Reduced speed limits will remain in place throughout the duration of the project, where required, due to changed road conditions. Signage will be placed through the works and we ask road users to follow all traffic management in place.

The Hester Avenue/Hidden Valley Retreat intersection will be closed to all traffic from 10 September to late October 2016. [Click here for more information.](#)



Above: Progress of construction of the new Wanneroo Road/Flynn Drive/Neerabup Road intersection



Above: Progress of construction of the new Hester Avenue/Ridgewood Boulevard roundabout



Above: Progress of construction of the new Mitchell Freeway/Neerabup Road interchange bridge

**While every effort is made to ensure accuracy of information presented in this update, the details are subject to change.*

